

Beaver Valley Intermediate Unit – New Horizon School June 2026 Progress Update

Hello Dr. Rosendale, please see the report below for an update on the work completed and what work is anticipated to begin.

Work completed this month:

- Continued miscellaneous carpentry.
- Completed brick cleaning and sealing.
- Completed drywall tape & finish in 20 Pod, auditorium, and corridors.
- Continued HVAC pipe and duct installations
- Continued structural steel installation for the new RTU's.
- Continued roof penetrations and set roof curbs for the RTU's.
- Continued installing lights in Classrooms.
- Started painting corridor walls.
- Continued painting door frames.
- Started and finished ceiling tile in 80 Pod, administration offices, nurse office, and the library.
- Started new flooring install in 80 Pod classrooms.
- Continued HVAC Pipe and Duct insulation.
- Continued and finished VAV box installation.
- Continued Plumbing Fixture installation.
- Completed reinstalling the Homemaking Room Casework.
- Completed admin, 80 pod and 60 pod storefront/aluminum window replacement work.
- Completed reinstallation of the Homemaking Room Casework.

Upcoming Work:

- Continue painting in the corridors.
- Finish HVAC Pipe and Duct installation.
- Start HVAC RTU equipment installation.
- Finish HVAC roof curbs & roof patching.
- Finish storefront/aluminum window replacement work in 40 pod and 20 pod.
- Start flooring installation in 60 pod.
- Finish plumbing fixture installation.
- Start HVAC final connections.
- Start flooring in admin, library, and nurses' office.
- Start ceiling tile install in the 40 pod & 20 pod classrooms.
- Start ceiling grid install in corridors.
- Start restroom partition reinstallation.
- Start final cleaning in 80 pod classrooms.

Schedule:

- The third project schedule update has been issued to subcontractors and is progressing well. We are tracking the substantial completion date for the construction to be 8/14.

Progress Pictures:



Ceiling Tile Installation – 80 Pod Classroom



Ceiling Tile Installation – 80 Pod Classroom



Painting & Ceiling Grid Installation – Auditorium



Brick Cleaning & Sealing – Exterior



Ceiling Tile Installation – Nurses Office



Ceiling Tile Installation – Nurses Office



Windows/Aluminum Storefront – Admin



Ceiling Tile Installation - Admin



Painting – 40 pod to 60 pod Corridor



Ceiling Tile Installation – Library



Taping & Finishing – 40 pod to 20 pod Corridor



Taping & Finishing – 20 pod classroom